


# CAPE MAY COUNTY BRIDGE COMMISSION

Carol Brand, *Chairman*  
Scott Halliday, *Vice-Chairman*  
Maryanne K. Murphy, *Secretary/Treasurer*



Karen Coughlin, *Executive Director*  
Lewis T. Donofrio, Jr., PE, *Chief Engineer*

## 2020 Middle Thorofare Bridge Rehabilitation Construction Update\*

**Wednesday, February 24, 2021 through Wednesday, March 13, 2021**

- Continue working on Stage 3 railing and guiderail work on Wildwood Crest side of the bridge.
- Beginning Thursday evening 2/25 into Friday morning 2/26, **bridge roadway closure from 6pm to 6am** for emergency repairs at the south abutment due to a sinkhole in the roadway.
- Continuous single lane alternating one-way traffic pattern (full closure of the south bound lane for the entire bridge). Vehicles can pass but expect minor delays. No tolls will be collected during this Stage 3 traffic pattern.
- Fender work ongoing with Contractor finishing up removal of false work and starting waler installation, weather dependent.
- Bascule span steel repairs are being installed on the west girder.
- Monday, 1/22/2021 to Sunday, 3/14/21, ongoing **Navigation Restrictions** Monday-Friday, possibly Saturdays, 6 a.m. to noon and 1 p.m. to 6 p.m., Contractor will be on the bascule span performing steel repairs and partially obstructing channel with barges. Emergency vessels (33 CFR 117.31) may pass with 2 hours' notice given.

\*Schedules subject to change due to weather conditions or other factors beyond the Commission's control

Middle Thorofare Toll booth (609) 522-2815 or Marine VHF Channel 13.

Onsite Engineer Glen Miller - [GWMiller@Pennoni.com](mailto:GWMiller@Pennoni.com)  
Resident Engineer Mike Aub - [maub@pennoni.com](mailto:maub@pennoni.com)  
Bridge Commission - [lewis.donofriojr@co.cape-may.nj.us](mailto:lewis.donofriojr@co.cape-may.nj.us)

MT construction update 2.24.21 thru 3.13.2021.docx

