


CAPE MAY COUNTY BRIDGE COMMISSION

Carol Brand, *Chairman*
Scott Halliday, *Vice-Chairman*
Maryanne K. Murphy, *Secretary/Treasurer*



Karen Coughlin, *Executive Director*
Lewis T. Donofrio, Jr., PE, *Chief Engineer*

2020 Middle Thorofare Bridge Rehabilitation Construction Update*

Wednesday February 3 through Wednesday February 24, 2021

- Finish up Stage 2 railing and guiderail work on southeast side of the bridge.
- Wednesday evening 2/10, **bridge roadway closure from 9pm to 5am**, switching traffic to Stage 3 (WW Crest side).
- Continuous single lane alternating one-way traffic pattern (partial closure of the south bound lane on the Wildwood Crest side). Vehicles can pass but expect minor delays. No tolls will be collected during Stage 3 traffic pattern.
- Fender work ongoing with Contractor installing pilings and beginning walers week of 2/22, weather dependent.
- Monday, 1/22/2021 to Sunday, 3/14/21, ongoing **Navigation Restrictions** Monday-Friday, possibly Saturdays, 6 a.m. to noon and 1 p.m. to 6 p.m., Contractor will be on the bascule span performing steel repairs and partially obstructing channel with barges. Emergency vessels (33 CFR 117.31) may pass with 2 hours' notice given.

*Schedules subject to change due to weather conditions or other factors beyond the Commission's control

Middle Thorofare Toll booth (609) 522-2815 or Marine VHF Channel 13.

Onsite Engineer Glen Miller - GWMiller@Pennoni.com
Resident Engineer Mike Aub - maub@pennoni.com
Bridge Commission - lewis.donofriojr@co.cape-may.nj.us

MT construction update 12.24 thru 1.5.2021.docx

